Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Along Grid E	1	1	3.20	0.15	0.15	0.07	Cum		
	Along Grid F	1	1	3.20	0.15	0.15	0.07	Cum		
	Along Grid G	1	1	3.20	0.15	0.15	0.07	Cum		
						Total Executed Qty	**120.46**			
						Schedule B Quantity	**42.80**			
						Quantity Upto 125%	**53.50**		**6,790.23**	**3,63,277.31**
						Quantity Above 125%	**66.96**		**6,790.23**	**4,54,646.88**
Item No. 21	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials,									
	RA BILL 2									
	Measurements taken on									
	Terrace Floor Head Room									
	Column Concrete									
	C1'	2	1	0.30	0.75	2.14	0.96	Cum		
	C3	2	1	0.30	0.75	2.14	0.96	Cum		
	Roof Beam Concrete									
	B2 @ Grid B & C	2	1	3.95	0.30	2.14	5.07	Cum		
	B5 @ Grid 3	1	1	3.60	0.30	2.14	2.31	Cum		
	Roof Slab Concrete									
	Slab	1	1	5.90	3.90	0.15	3.45	Cum		
	Dummy Column Concrete									
	C1	2	1	0.30	0.75	1.12	0.50	Cum		
	C2	2	1	0.30	0.75	1.12	0.50	Cum		
	C2'	2	1	0.30	0.75	1.12	0.50	Cum		
	C3	2	1	0.30	0.75	1.12	0.50	Cum		
	C4	4	1	0.30	0.75	1.12	1.01	Cum		
						Total Executed Qty	**15.78**			
						Schedule B Quantity	**2.03**			
						Quantity Upto 125%	**2.54**		**6,855.68**	**17,396.28**
						Quantity Above 125%	**13.25**		**6,855.68**	**90,817.17**
Item No. 22	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for R.C.C works laid in 15 cms thick layers and well compacted including vibrating, curing, etc for all super Structure works with all lead and Lift etc., complete (exclusive of cost of steel and fabrication charges) Ready mixed cement for concrete with									
	Item Not Operated									
Item No. 23	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications.and directions of the Engineer in									
	RA BILL 2									
	Chajja									
	Ground Floor									
	Door (D)	1	1	2.60	0.60		1.56	Sqm		
	Window (W1)	12	1	2.13	0.60		15.34	Sqm		
	Ventilator (v)	9	1	1.05	0.60		5.67	Sqm		
	RA BILL 3									
	Chajja									
	Ground Floor									
	Window (W1)	1	1	2.13	0.60		1.28	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	RA Bill-05									
	Measurements taken on									
	Health Building									
	Ground Floor									
	W	1	1	1.80	0.45		0.81	Sqm		
	W1	8	1	1.20	0.45		4.32	Sqm		
	V	10	1	0.60	0.45		2.70	Sqm		
				Total Executed Qty			**31.67**			
				Schedule B Quantity			**36.36**			
				Quantity Upto 125%			**31.67**		**541.04**	**17,136.80**
Item No. 24	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications.and directions of the Engineer in									
	RA BILL 2									
	Chajja									
	First Floor									
	Window (W1)	18	2	2.10	0.60		45.36	Sqm		
	Window (W2)	2	2	1.50	1.60		9.60	Sqm		
	RA Bill-05									
	Health Building									
	First Floor									
	W1	15	1	1.20	0.45		8.10	Sqm		
	V	8	1	0.60	0.45		2.16	Sqm		
				Total Executed Qty			**65.22**			
				Schedule B Quantity			**21.96**			
				Quantity Upto 125%			**27.45**		**546.49**	**15,001.17**
				Quantity Above 125%			**37.77**		**546.49**	**20,640.96**
Item No. 25	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications.and directions of the Engineer in									
	RA BILL 2									
	Measurements taken on									
	Chajja									
	Second Floor									
	Window (W1)	18	1	2.10	0.60		22.68	Sqm		
	Window (W2)	2	1	1.50	0.60		1.80	Sqm		
	RA Bill-05									
	Measurements taken on									
	Health Building									
	Second Floor									
	W1	15	1	1.20	0.45		8.10	Sqm		
	V	10	1	0.60	0.45		2.70	Sqm		
				Total Executed Qty			**35.28**			
				Schedule B Quantity			**23.22**			
				Quantity Upto 125%			**29.03**		**551.94**	**16,020.20**
				Quantity Above 125%			**6.26**		**551.94**	**3,452.41**
Item No. 26	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications.and directions of the Engineer in									

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	RA BILL 2									
	Measurements taken on									
	Chajja									
	Third Floor									
	Window (W1)	18	1	2.13	0.60		23.00	Sqm		
	Window (W2)	2	1	1.50	0.60		1.80	Sqm		
	Existing Degree College	15	1	2.10	0.60		18.90	Sqm		
					Total Executed Qty		**43.70**			
					Schedule B Quantity		**32.58**			
					Quantity Upto 125%		**40.73**		**557.40**	**22,700.07**
					Quantity Above 125%		**2.98**		**557.40**	**1,660.49**
Item No. 27	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications.and directions of the Engineer in									
	Item Not Operated									
Item No. 28	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete									
	RA Bill 1									
	Ground Floor and Below									
	Footings						10.30	Tonne		
	Plinth Beam						2.33	Tonne		
	Column upto Plinth top						2.60	Tonne		
	Columns @ GF						2.46	Tonne		
	Roof Beam @ GF						5.92	Tonne		
	Roof Slab @ GF						5.45	Tonne		
	Stair Case @ GF						0.90	Tonne		
	RA BILL-2									
	Chejja@ GF						0.25	Tonne		
	Lintel@ GF						0.89	Tonne		
	RA BILL-3									
	Chejja@ GF						0.04	Tonne		
	Lintel@ GF						0.06	Tonne		
	Canteen Footings						0.88	Tonne		
	RA BILL-4									
	Ground Floor and Below									
	Footings						13.18	Tonne		
	Plinth Beam						1.88	Tonne		
	Column upto Plinth top						0.84	Tonne		
	Columns @ GF						1.18	Tonne		
	Roof Beam @ GF						2.29	Tonne		
	Roof Slab @ GF						2.90	Tonne		
	Stair Case @ GF						0.41	Tonne		
	RA BILL-5									
	First Grade College									
	Ground Floor and Below									
	Drainage work						7.00	Tonne		
	Sump-1 & Sump-2						1.98	Tonne		
	Health Building									
	Lintel reinforcement						0.64	Tonne		

Scanned by TapScanner

Item No.	Description of Item	No.	No.	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Chajja Reinforcement						0.11	Tonne		
						Total Executed Qty:	94.48		77,489.71	49,91,377.61
						Schedule B Quantity:	78.61			
Item No. 29	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and directions of the Engineer in charge.(First Floor)									
	R.S BILL-1									
	First Floor									
	Column @ 1st Floor						2.46	Tonne		
	Roof Beam @ 1st Floor						5.92	Tonne		
	Roof Slab @ 1st Floor						5.45	Tonne		
	Stair Case @ 1st Floor						0.97	Tonne		
	R.S BILL-2									
	First Floor									
	Column @ 1st Floor							Tonne		
	Roof Beam @ 1st Floor							Tonne		
	Roof Slab @ 1st Floor							Tonne		
	Stair Case @ 1st Floor							Tonne		
	Chejjaja 1st Floor							Tonne		
	Lintels 1st Floor							Tonne		
	Qty to be Paid						1.00	Tonne		
	R.S BILL-4									
	First Floor									
	Column @ 1st Floor						1.18	Tonne		
	Roof Beam @ 1st Floor						2.29	Tonne		
	Roof Slab @ 1st Floor						2.75	Tonne		
	Stair Case @ 1st Floor						0.41	Tonne		
	R.S BILL-5									
	First Floor									
	Health Building									
	Lintel reinforcement						0.77	Tonne		
	Chajja Reinforcement						0.14	Tonne		
						Total Executed Qty	23.30			
						Schedule B Quantity	18.48			
						Quantity Upto 125%	23.10		78,225.63	18,07,012.08
						Quantity Above 125%	0.20		78,225.63	15,878.10
Item No. 30	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and directions of the Engineer in charge.(Second Floor)									
	R.S Bill 1									
	Second Floor									
	Column @ 2nd Floor						2.46	Tonne		
	Roof Beam @ 2nd Floor						5.92	Tonne		
	Roof Slab @ 2nd Floor						5.45	Tonne		
	Stair Case @ 2nd Floor						0.97	Tonne		
	R.S Bill-2									
	Second Floor									
	Column @ 2nd Floor							Tonne		
	Roof Beam @ 2nd Floor							Tonne		
	Roof Slab @ 2nd Floor							Tonne		
	Stair Case @ 2nd Floor							Tonne		
	Chejjaja 2nd Floor							Tonne		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Lintel@ 2nd Floor							Tonne		
	Qty to be Paid						1.00	Tonne		
	RA Bill-5									
	Health Building									
	Second Floor									
	Columns @ 2nd Floor						1.18	Tonne		
	Roof Beam @ 2nd Floor						2.29	Tonne		
	Roof Slab @ 2nd Floor						2.75	Tonne		
	Stair Case @ 2nd Floor						0.41	Tonne		
	Lintel reinforcement						0.70	Tonne		
	Chajja Reinfocement						0.15	Tonne		
						Total Executed Qty	**23.29**			
						Schedule B Quantity	**13.88**			
						Quantity Upto 125%	**17.35**		**79,041.55**	**13,71,370.89**
						Quantity Above 125%	**5.94**		**79,041.55**	**4,69,320.26**
Item No. 31	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks									
	RA BILL -2									
	Measurements taken on									
	Third Floor									
	Columns @ 3rd Floor						2.46	Tonne		
	Roof Beam @ 3rd Floor						5.92	Tonne		
	Roof Slab @ 3rd Floor						5.45	Tonne		
	Stair Case @ 3rdd Floor						0.97	Tonne		
	Chajja @ 3rd Floor						0.25	Tonne		
	Lintel@ 3rd Floor						0.76	Tonne		
	Existing building									
	Columns @ 3rd Floor						3.20	Tonne		
	RA BILL -5									
	Third Floor									
	Columns @ Terrace Floor						0.26	Tonne		
	Roof Beam @ TerraceFloor						0.97	Tonne		
	Roof Slab @ Terrace Floor						1.11	Tonne		
	Lintel reinforcement						0.13	Tonne		
						Total Executed Qty	**21.48**			
						Schedule B Quantity	**15.40**			
						Quantity Upto 125%	**19.25**		**79,857.47**	**15,37,256.26**
						Quantity Above 125%	**2.23**		**79,857.47**	**1,78,092.09**
Item No. 32	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete									
	RA BILL 2									
	Measurements taken on									
	Head Room									
	Columns @ Head room						0.572185	Tonne		
	Roof Beam @ Head room						1.048233	Tonne		
	Roof Slab @ Head room						0.607141	Tonne		
						Total	2.227559			
						Schedu	0.95			
						Quanti	1.1875		80673.3864	**95,799.65**
						Quanti	1.040059		80673.3864	**83,905.08**
Item No. 33	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS									

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	RA Bill 02									
	Solid Block Masonary Work									
	Ground Floor									
	Along Grid A									
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid B									
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid C									
	B/W Grid 2 And 3	1	1	3.98		3.050	12.12	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid D									
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	Between Grid C And D	1	1	3.00		3.050	9.15	Sqm		
	Along Grid 1									
	B/W Grid A And B	1	1	5.88		3.050	17.92	Sqm		
	B/W Grid B And C	1	1	3.60		3.050	10.98	Sqm		
	B/W Grid C And D	1	1	5.88		3.050	17.92	Sqm		
	Along Grid 2									
	B/W Grid A And B	1	1	5.88		3.050	17.92	Sqm		
	B/W Grid B And C	1	1	3.60		3.050	10.98	Sqm		
	B/W Grid C And D	1	1	5.88		3.050	17.92	Sqm		
	Along Grid 3									
	B/W Grid A And B	1	1	5.88		3.050	17.92	Sqm		
	B/W Grid C And D	1	1	5.88		3.050	17.92	Sqm		
	Along Grid 4									
	B/W Grid A And B	1	1	5.88		3.050	17.92	Sqm		
	B/W Grid B And C	1	1	3.60		3.050	10.98	Sqm		
	B/W Grid C And D	1	1	5.88		3.050	17.92	Sqm		
	Between Grid 2 And 3	1	1	6.30		3.050	19.22	Sqm		
	Between Grid 3 And 4	1	1	6.30		3.050	19.22	Sqm		
	Deductions									
	Window (W1)	14	-1	1.83		1.530	-39.20	Sqm		
	Door (D)	1	-1	1.85		2.400	-4.44	Sqm		
	Door (D1)	3	-1	0.90		2.100	-5.67	Sqm		
	Ventilator (V)	13	-1	0.70		0.600	-5.46	Sqm		
	Lintel Beam									
	Between Grid 2 And 3									
	B/W Grid C And D	-1	4	1.20		0.300	-1.44	Sqm		
	Between Grid 3 And 4	-1								
	B/W Grid C And D	-1	4	1.20		0.300	-1.44	Sqm		
	B/W Grid C And D	-1	4	1.20		0.300	-1.44	Sqm		
	Along Grid A	-1								
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	B/W Grid 3 And 4	-1	1	3.95		0.300	-1.19	Sqm		
	Along Grid D									
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	B/W Grid 3 And 4	-1	1	3.95		0.300	-1.19	Sqm		
	B/W Grid 1 And 2	-1	1	5.70		0.300	-1.71	Sqm		
	Between Grid C And D	-1	1	3.00		0.300	-0.90	Sqm		
	Along Grid 1							Sqm		
	B/W Grid A And B	-1	1	5.88		0.300	-1.76	Sqm		
	B/W Grid B And C	-1	1	3.60		0.300	-1.08	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	B/W Grid C And D	-1	1	5.88		0.300	-1.76	Sqm		
	Along Grid 2							Sqm		
	B/W Grid A And B	-1	1	5.88		0.300	-1.76	Sqm		
	B/W Grid C And D	-1	1	5.88		0.300	-1.76	Sqm		
	Along Grid 3							Sqm		
	B/W Grid C And D	-1	1	5.88		0.300	-1.76	Sqm		
	Along Grid 4							Sqm		
	B/W Grid A And B	-1	1	5.88		0.300	-1.76	Sqm		
	B/W Grid B And C	-1	1	3.60		0.300	-1.08	Sqm		
	B/W Grid C And D	-1	1	5.88		0.300	-1.76	Sqm		
	Mid Landing Beam	-1	1	3.60		0.300	-1.08	Sqm		
	RA BILL 3									
	Measurements taken on									
	Solid Block Masonary Work									
	Ground Floor									
	Additional Room									
	Along Grid 2									
	B/W grid A and B	1	1	6.83		3.05	20.83	Sqm		
	Along Grid A									
	B/W grid 1 and 2	1	1	3.50		3.05	10.68	Sqm		
	Along Grid B									
	B/W grid 1 and 2	1	1	3.50		3.05	10.68	Sqm		
	Deductions									
	Window (W1)	1	-1	1.83		1.53	-2.80	Sqm		
	Door (D2)	1	-1	1.20		2.40	-2.88	Sqm		
	Lintel Beam									
	Along Grid 2									
	B/W grid A and B	-1	1	6.83		0.15	-1.02	Sqm		
	Along Grid A									
	B/W grid 1 and 2	-1	1	3.50		0.15	-0.53	Sqm		
	Along Grid B									
	B/W grid 1 and 2	-1	1	3.50		0.15	-0.53	Sqm		
	RA BILL 5									
	Measurements taken on									
	Proposed College Building									
	Steps at Front	1	1	7.00		0.20	1.40	Sqm		
		1	1	7.00		0.40	2.80	Sqm		
		1	1	7.00		0.60	4.20	Sqm		
	Manhole Chambers									
	Chamber-1									
	Along length	1	1	1.50		2.10	3.15	Sqm		
	Along breadth	1	1	1.50		2.10	3.15	Sqm		
	Chamber-2									
	Along length	1	1	1.50		2.10	3.15	Sqm		
	Along breadth	1	1	1.50		2.10	3.15	Sqm		
	Chamber-3									
	Along length	1	1	1.50		2.10	3.15	Sqm		
	Along breadth	1	1	1.50		2.10	3.15	Sqm		
	Retaining Structure @	1	1	5.00		1.20	6.00	Sqm		
				Total Executed Qty			**339.24**		**994.81**	**3,37,478.96**
				Schedule B Quantity			**406.01**			

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
Item No. 34	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of									
	RA Bill 02									
	Solid Block Masonary Work									
	First Floor									
	Along Grid A									
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid B									
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid C							Sqm		
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid D							Sqm		
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid 1									
	B/W Grid A And B	1	1	5.88		3.050	17.92	Sqm		
	B/W Grid B And C	1	1	3.60		3.050	10.98	Sqm		
	B/W Grid C And D	1	1	5.88		3.050	17.92	Sqm		
	Along Grid 4									
	B/W Grid A And B	1	1	5.88		3.050	17.92	Sqm		
	B/W Grid B And C	1	1	3.60		3.050	10.98	Sqm		
	B/W Grid C And D	1	1	5.88		3.050	17.92	Sqm		
	Deductions									
	Window (W1)	18	-1	1.83		1.500	-49.41	Sqm		
	Window (W1)	2	-1	1.20		1.500	-3.60	Sqm		
	Door (D)	4	-1	1.20		2.400	-11.52	Sqm		
	Stage In Class Rooms	4	2	3.70		0.205	6.07	Sqm		
		4	2	1.20		0.205	1.97	Sqm		
	Lintel Beam									
	Along Grid A									
	B/W Grid 1 And 2	-1	1	5.70		0.300	-1.71	Sqm		
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	B/W Grid 3 And 4	-1	1	3.95		0.300	-1.19	Sqm		
	Along Grid B									
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	Along Grid C							Sqm		
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	Along Grid D	-1						Sqm		
	B/W Grid 1 And 2	-1	1	5.70		0.300	-1.71	Sqm		
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	B/W Grid 3 And 4	-1	1	3.95		0.300	-1.19	Sqm		
	Along Grid 1									
	B/W Grid A And B	-1	1	5.88		0.300	-1.76	Sqm		
	B/W Grid B And C	-1	1	3.60		0.300	-1.08	Sqm		
	B/W Grid C And D	-1	1	5.88		0.300	-1.76	Sqm		
	Along Grid 4									

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	B/W Grid A And B	-1	1	5.88		0.300	-1.76	Sqm		
	B/W Grid B And C	-1	1	3.60		0.300	-1.08	Sqm		
	B/W Grid C And D	-1	1	5.88		0.300	-1.76	Sqm		
	Mid Landing Beam	-1	1	3.60		0.300	-1.08	Sqm		
					Total Executed Qty		**202.59**		**1,032.99**	**2,09,273.99**
					Schedule B Quantity		**340.12**			
Item No. 35	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of									
	RA Bill 02									
	Solid Block Masonary Work									
	Second Floor									
	Along Grid A									
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid B									
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid C							Sqm		
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid D							Sqm		
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid 1									
	B/W Grid A And B	1	1	5.88		3.050	17.92	Sqm		
	B/W Grid B And C	1	1	3.60		3.050	10.98	Sqm		
	B/W Grid C And D	1	1	5.88		3.050	17.92	Sqm		
	Along Grid 4									
	B/W Grid A And B	1	1	5.88		3.050	17.92	Sqm		
	B/W Grid B And C	1	1	3.60		3.050	10.98	Sqm		
	B/W Grid C And D	1	1	5.88		3.050	17.92	Sqm		
	Stage In Class Rooms	4	2	3.70		0.300	8.88	Sqm		
		4	2	1.20		0.300	2.88	Sqm		
	Deductions									
	Window (W1)	18	-1	1.83		1.520	-50.07	Sqm		
	Window (W1)	2	-1	1.20		1.500	-3.60	Sqm		
	Door (D)	4	-1	1.20		2.400	-11.52	Sqm		
	Lintel Beam									
	Along Grid A									
	B/W Grid 1 And 2	-1	1	5.70		0.300	-1.71	Sqm		
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	B/W Grid 3 And 4	-1	1	3.95		0.300	-1.19	Sqm		
	Along Grid B									
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	Along Grid C							Sqm		
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	Along Grid D	-1						Sqm		
	B/W Grid 1 And 2	-1	1	5.70		0.300	-1.71	Sqm		
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	B/W Grid 3 And 4	-1	1	3.95		0.300	-1.19	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Along Grid 1									
	B/W Grid A And B	-1	1	5.88		0.300	-1.76	Sqm		
	B/W Grid B And C	-1	1	3.60		0.300	-1.08	Sqm		
	B/W Grid C And D	-1	1	5.88		0.300	-1.76	Sqm		
	Along Grid 4									
	B/W Grid A And B	-1	1	5.88		0.300	-1.76	Sqm		
	B/W Grid B And C	-1	1	3.60		0.300	-1.08	Sqm		
	B/W Grid C And D	-1	1	5.88		0.300	-1.76	Sqm		
	Mid Landing Beam	-1	1	3.60		0.300	-1.08	Sqm	1,071.17	2,20,291.85
				Total Executed Qty			**205.66**			
				Schedule B Quantity			**340.21**			
Item No. 36	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc. complete as per specifications and directions of the Engineer in charge (Third									
	RA Bill 02									
	Solid Block Masonary Work									
	Third Floor									
	Along Grid A									
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid B									
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid C							Sqm		
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid D							Sqm		
	B/W Grid 1 And 2	1	1	5.70		3.050	17.39	Sqm		
	B/W Grid 2 And 3	1	1	5.80		3.050	17.69	Sqm		
	B/W Grid 3 And 4	1	1	3.95		3.050	12.05	Sqm		
	Along Grid 1									
	B/W Grid A And B	1	1	5.88		3.050	17.92	Sqm		
	B/W Grid B And C	1	1	3.60		3.050	10.98	Sqm		
	B/W Grid C And D	1	1	5.88		3.050	17.92	Sqm		
	Along Grid 4									
	B/W Grid A And B	1	1	5.88		3.050	17.92	Sqm		
	B/W Grid B And C	1	1	3.60		3.050	10.98	Sqm		
	B/W Grid C And D	1	1	5.88		3.050	17.92	Sqm		
	Stage In Class Rooms	4	2	3.70		0.300	8.88	Sqm		
		4	2	1.20		0.300	2.88	Sqm		
	Deduction									
	Window (W1)	18	-1	1.83		1.530	-50.40	Sqm		
	Window (W1)	2	-1	1.20		1.500	-3.60	Sqm		
	Door (D)	4	-1	1.20		2.400	-11.52	Sqm		
	Lintel Beam									
	Along Grid A									
	B/W Grid 1 And 2	-1	1	5.70		0.300	-1.71	Sqm		
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	B/W Grid 3 And 4	-1	1	3.95		0.300	-1.19	Sqm		
	Along Grid B									
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Along Grid C							Sqm		
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	Along Grid D	-1						Sqm		
	B/W Grid 1 And 2	-1	1	5.70		0.300	-1.71	Sqm		
	B/W Grid 2 And 3	-1	1	5.80		0.300	-1.74	Sqm		
	B/W Grid 3 And 4	-1	1	3.95		0.300	-1.19	Sqm		
	Along Grid 1									
	B/W Grid A And B	-1	1	5.88		0.300	-1.76	Sqm		
	B/W Grid B And C	-1	1	3.60		0.300	-1.08	Sqm		
	B/W Grid C And D	-1	1	5.88		0.300	-1.76	Sqm		
	Along Grid 4									
	B/W Grid A And B	-1	1	5.88		0.300	-1.76	Sqm		
	B/W Grid B And C	-1	1	3.60		0.300	-1.08	Sqm		
	B/W Grid C And D	-1	1	5.88		0.300	-1.76	Sqm		
	Mid Landing Beam	-1	1	3.60		0.300	-1.08	Sqm		
	Existing Degree College									
	Class Room 1	1	1	7.86		4.57	35.92	Sqm		
		1	1	7.00		4.11	28.77	Sqm		
		1	2	7.86		4.34	68.22	Sqm		
	Class Room 2	1	1	8.20		4.57	37.47	Sqm		
		1	1	7.05		4.11	28.98	Sqm		
		1	2	8.20		4.34	71.18	Sqm		
	Class Room 3	1	1	8.00		4.57	36.56	Sqm		
		1	1	7.05		4.11	28.98	Sqm		
		1	2	8.00		4.34	69.44	Sqm		
	Staff Room	1	1	3.90		4.57	17.82	Sqm		
		1	1	7.00		4.11	28.77	Sqm		
		1	2	3.90		4.34	33.85	Sqm		
	Class Room 4	1	1	8.20		4.57	37.47	Sqm		
		1	1	7.00		4.11	28.77	Sqm		
		1	2	8.20		4.34	71.18	Sqm		
	Class Room 5	1	1	8.02		4.57	36.65	Sqm		
		1	1	7.00		4.11	28.77	Sqm		
		1	2	8.02		4.34	69.61	Sqm		
	Class Room 6	1	1	8.20		4.57	37.47	Sqm		
		1	1	7.00		4.11	28.77	Sqm		
		1	2	8.20		4.34	71.18	Sqm		
	Class Room 7	1	1	9.00		4.57	41.13	Sqm		
		1	1	7.00		4.11	28.77	Sqm		
		1	2	9.00		4.34	78.12	Sqm		
		1	1	4.90		4.570	22.39	Sqm		
		2	1	0.45		4.340	3.91	Sqm		
	Corridor Parapet Wall	1	1	4.00		0.850	3.40	Sqm		
	Deductions									
	Window (W1)	30	-1	1.80		1.500	-81.00	Sqm		
	Door (D)	7	-1	1.20		2.400	-20.16	Sqm		
	Door (D1)	1	-1	0.90		2.400	-2.16	Sqm		
	Lintel Beam									
	Existing Degree College									
	Class Room 1	-1	1	7.86		0.30	-2.36	Sqm		
		-1	1	7.00		0.30	-2.10	Sqm		
		-1	2	7.86		0.30	-4.72	Sqm		
	Class Room 2	-1	1	8.20		0.30	-2.46	Sqm		
		-1	1	7.05		0.30	-2.12	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
		-1	2	8.20		0.30	-4.92	Sqm		
	Class Room 3	-1	1	8.00		0.30	-2.40	Sqm		
		-1	1	7.05		0.30	-2.12	Sqm		
		-1	2	8.00		0.30	-4.80	Sqm		
	Staff Room	-1	1	3.90		0.30	-1.17	Sqm		
		-1	1	7.00		0.30	-2.10	Sqm		
		-1	2	3.90		0.30	-2.34	Sqm		
	Class Room 5	-1	1	8.20		0.30	-2.46	Sqm		
		-1	1	7.00		0.30	-2.10	Sqm		
		-1	2	8.20		0.30	-4.92	Sqm		
	Class Room 6	-1	1	8.02		0.30	-2.41	Sqm		
		-1	1	7.00		0.30	-2.10	Sqm		
		-1	2	8.02		0.30	-4.81	Sqm		
	Class Room 7	-1	1	8.20		0.30	-2.46	Sqm		
		-1	1	7.00		0.30	-2.10	Sqm		
		-1	2	8.20		0.30	-4.92	Sqm		
	Class Room 8	-1	1	9.00		0.30	-2.70	Sqm		
		-1	1	7.00		0.30	-2.10	Sqm		
	Stage In Class Rooms	7	2	3.70		0.300	15.54	Sqm		
		7	2	1.20		0.300	5.04	Sqm		
					Total Executed Qty		**1129.47**			
					Schedule B Quantity		**814.67**			
					Quantity Upto 125%		**1018.34**		**1,109.34**	**11,29,686.19**
					Quantity Above 125%		**111.13**		**1,109.34**	**1,23,283.91**
Item No. 37	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications.and directions of the Engineer in charge.(Head Room									
	RA Bill 02									
	Solid Block Masonary Work									
	Head Room									
	Along Grid B									
	B/W Grid 3 And 4	1	1	3.95		2.600	10.27	Sqm		
	Along Grid C							Sqm		
	B/W Grid 3 And 4	1	1	3.95		2.600	10.27	Sqm		
	Along Grid 3									
	B/W Grid B And C	1	1	3.60		2.600	9.36	Sqm		
	Along Grid 4									
	B/W Grid B And C	1	1	3.60		2.600	9.36	Sqm		
	Parapet									
	Along Grid 1	1	1	18.00		1.130	20.34	Sqm		
	Deduct Columns	4	1	0.75		1.130	3.39	Sqm		
	Along Grid 4	1	1	12.80		1.130	14.46	Sqm		
	Deduct Columns	2	1	0.30		1.130	0.68	Sqm		
	Along Grid A	1	1	17.70		1.130	20.00	Sqm		
	Deduct Columns	3	1	0.75		1.130	2.54	Sqm		
	Along Grid D	1	1	17.70		1.130	20.00	Sqm		
	Deduct Columns	3	1	0.75		1.130	2.54	Sqm		
	Head Room Parapet									
	Along Grid 3 & 4	2	1	3.45		0.600	4.14	Sqm		
	Along Grid C & D	2	1	4.55		0.600	5.46	Sqm		
	Deduction									
	Door (D)	1	-1	1.20		2.100	-2.52	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Lintel Beam									
	Along Grid 3	-1	1	3.60		0.300	-1.08	Sqm		
	Mid Landing Beam	-1	1	3.60		0.300	-1.08	Sqm		
					Total Executed Qty		**128.14**			
					Schedule B Quantity		**46.29**		1,313.15	75,982.23
					Quantity Upto 125%		**57.86**		1,313.15	92,283.69
					Quantity Above 125%		**70.28**			
Item No. 38	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc. complete as per specifications and directions of the Engineer in charge.									
	RA Bill 02									
	Solid Block Masonary Work									
	Ground Floor									
	Toilet Portions									
	Between grid 2 and 3									
	B/W grid C and D	1	4	1.20		2.400	11.52	Sqm		
	Between grid 3 and 4									
	B/W grid C and D	1	4	1.20		2.400	11.52	Sqm		
	B/W grid C and D	1	4	1.20		2.400	11.52	Sqm		
	Between grid C and D									
	B/W grid 2 and 3	1	4	1.30		3.500	18.20	Sqm		
	B/W grid 2 and 3	1	1	4.50		3.500	15.75	Sqm		
	B/W grid 3 and 4	1	4	1.30		3.500	18.20	Sqm		
	B/W grid 3 and 4	1	4	1.30		3.500	18.20	Sqm		
	Deductions									
	Door (D3)	-12	1	0.75		2.100	-18.90	Sqm		
	Ventelators	-11	1	0.60		0.700	-4.62	Sqm		
	Lintel Beam									
	Between grid 2 and 3									
	B/W grid C and D	-1	4	1.20		0.150	-0.72	Sqm		
	Between grid 3 and 4									
	B/W grid C and D	-1	4	1.20		0.150	-0.72	Sqm		
	B/W grid C and D	-1	4	1.20		0.150	-0.72	Sqm		
	Between grid C and D									
	B/W grid 2 and 3	-1	4	1.30		0.150	-0.78	Sqm		
	B/W grid 2 and 3	-1	1	4.50		0.150	-0.68	Sqm		
	B/W grid 3 and 4	-1	4	1.30		0.150	-0.78	Sqm		
	B/W grid 3 and 4	-1	4	1.30		0.150	-0.78	Sqm		
	RA BILL 3									
	Measurements taken on									
	Solid Block Masonary Work									
	Ground Floor									
	Between grid 1 and 2									
	B/W grid A and B	1	1	3.10		3.50	10.85	Sqm		
	Deductions									
	Door (D3)	1	-1	0.75		2.10	-1.58	Sqm		
	Lintel Beam									
	Between grid 1 and 2									
	B/W grid A and B	1	1	3.10		0.15	0.47	Sqm		
	RA BILL 5									
	Measurements taken on									
	Solid Block Masonary Work									
	Ground Floor									

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Therapy Centre (Male)	1	1	4.10		2.85	11.69	Sqm		
	Toilet Male	1	1	4.10		2.85	11.69	Sqm		
	Therapy Centre (Female)	1	1	4.10		2.85	11.69	Sqm		
	Toilet Female	1	1	4.10		2.85	11.69	Sqm		
	Reception and Records Room	1	1	6.10		2.85	17.39	Sqm		
	D2	-9	1	0.75		2.1	-14.18	Sqm		
					Total Executed Qty		**135.91**		884.64	1,20,226.84
					Schedule B Quantity		**153.47**			
Item No. 39	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc. complete as per specifications and directions of the Engineer in charge (First Floor)									
	RA Bill 02									
	Solid Block Masonary Work									
	First Floor									
	Between grid 1 and 3									
	Cut Out	1	2	0.60		0.900	1.08	Sqm		
		1	2	9.2		0.900	16.56	Sqm		
	Class Rooms Intermediate									
	Between Grid 2 And 3									
	B/W Grid A And B	1	1	6.10		3.050	18.61	Sqm		
	B/W Grid C And D	1	1	6.10		3.050	18.61	Sqm		
	RA BILL 5									
	Measurements taken on									
	Solid Block Masonary Work									
	First Floor									
	Lab W/C	1	1	3.30		2.85	9.41	Sqm		
	Nursing Unit W/C	1	1	3.30		2.85	9.41	Sqm		
	Resident Doctor Room W/C	1	1	3.30		2.85	9.41	Sqm		
	Special Ward-1 W/c	1	1	3.80		2.85	10.83	Sqm		
	Special Ward-2 W/c	1	1	3.80		2.85	10.83	Sqm		
	Special Ward-3 W/c	1	1	3.80		2.85	10.83	Sqm		
	D2	-6	1	0.75		2.1	-9.45	Sqm		
					Total Executed Qty		**106.11**		922.82	97,915.48
					Schedule B Quantity		**107.63**			
Item No. 40	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof									
	RA Bill 02									
	Second Floor									
	Between grid 1 and 3									
	Cut Out	1	2	0.60		0.900	1.08	Sqm		
		1	2	9.2		0.900	16.56	Sqm		
	Class Rooms Intermediate									
	Between Grid 2 And 3									
	B/W Grid A And B	1	1	6.10		3.050	18.61	Sqm		
	B/W Grid C And D	1	1	6.10		3.050	18.61	Sqm		
	RA BILL 5									
	Measurements taken on									
	Solid Block Masonary Work									
	Second Floor									
	Special Ward-1 W/c	1	1	3.30		2.85	9.41	Sqm		
	Special Ward-2 W/c	1	1	3.30		2.85	9.41	Sqm		
	Special Ward-3 W/c	1	1	3.30		2.85	9.41	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Generl Ward Female W/c	2	1	3.80		2.85	21.66	Sqm		
	Generl Ward Male W/c	2	1	3.80		2.85	21.66	Sqm		
	D2	-7	1	0.75		2.1	-11.03	Sqm		
				Total Executed Qty			**115.36**			
				Schedule B Quantity			**83.87**			**1,00,748.29**
				Quantity Upto 125%			**104.84**		**960.99**	**10,112.07**
				Quantity Above 125%			**10.52**		**960.99**	
Item No. 41	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof									
	Ra Bill 02									
	Third Floor									
	Between grid 1 and 3									
	Cut Out	1	2	0.60		0.900	1.08	Sqm		
		1	2	9.2		0.900	16.56	Sqm		
	Class Rooms Intermediate									
	Between Grid 2 And 3									
	B/W Grid A And B	1	1	6.10		3.050	18.61	Sqm		
	B/W Grid C And D	1	1	6.10		3.050	18.61	Sqm		
				Total Executed Qty			**54.85**		999.17	54,804.63
				Schedule B Quantity			**348.29**			
Item No. 42	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof									
	RA Bill 02									
	Terrace Floor									
	Between grid 1 and 3									
	Cut Out	1	2	0.60		0.875	1.05	Sqm		
		1	2	9.2		0.875	16.10	Sqm		
				Total Executed Qty			**17.15**		1,037.35	17,790.57
				Schedule B Quantity			**77.96**			
Item No. 43	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.and directions of									
	RA Bill 02									
	External Plastering									
	Ground Floor									
	Along Grid A & D	2	1	18		3.65	131.40	Sqm		
	Along Grid 1 & 4	2	1	17		3.65	124.10	Sqm		
	Deduction									
	Along Grid A									
	Opening	-1	1	5.7		3.05	-17.39	Sqm		
	Add Jambs	1	1	11.8		0.2	2.36	Sqm		
	Window (W1)	##	1	1.83		1.53	-16.80	Sqm		
	Door (D)	-1	1	2.2		2.1	-4.62	Sqm		
	Add Jambs	1	1	6.5		0.2	1.30	Sqm		
	Ventilator (V)	-6	1	0.75		0.6	-1.35	Sqm		
	RA BILL 3									
	Measurements taken on									
	External Plastering									
	Ground Floor									

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Additional Room									
	Along Grid 2									
	B/W grid A and B	1	1	6.83		3.50	23.91	Sqm		
	Along Grid A									
	B/W grid 1 and 2	1	1	3.50		3.50	12.25	Sqm		
	Along Grid B									
	B/W grid 1 and 2	1	1	3.50		3.50	12.25	Sqm		
	Deductions									
	Window (W1)	3	-1	1.83		1.53	-4.20	Sqm		
	Door (D2)	1	-1	1.20		2.40	-1.44	Sqm		
	RA Bill - 5									
	Measurements taken on									
	External Plastering									
	Ground Floor									
	Along Grid 2	1	1	19.74		3.0	59.22	Sqm		
	Along Grid 7	1	1	19.74		3.0	59.22	Sqm		
	Along Grid A	1	1	11.86		3.0	35.59	Sqm		
	Along Grid H	1	1	11.86		3.0	35.59	Sqm		
	Chajja Plastering									
	Top and Bottom									
	W	1	2	1.80		0.45	1.62	Sqm		
	W1	8	2	1.20		0.45	8.64	Sqm		
	V	10	2	0.60		0.45	5.40	Sqm		
	Chajja Sides									
	W	1	1	2.70		0.1	0.27	Sqm		
	W1	8	2	2.10		0.1	3.36	Sqm		
	V	10	2	1.50		0.1	3.00	Sqm		
	Projected Portion at Frent	1	2	7.24	0.525		7.60	Sqm		
	Projected Portion at right Side	1	2	7.26	0.525		7.63	Sqm		
	Portico area									
	Along Length	1	2	6.15		1.0	12.30	Sqm		
	Along Breadth	1	2	2.00		1.0	4.00	Sqm		
	Portico Free stand Column	2	1	0.94		2.6	4.81	Sqm		
	Deduction									
	W	-1	0.5	1.80		1.2	-1.08	Sqm		
	W1	-8	0.5	1.20		1.35	-6.48	Sqm		
	V	-10	0.5	0.60		0.45	-1.35	Sqm		
				Total Executed Qty			**501.11**		**284.70**	**1,42,665.76**
				Schedule B Quantity			**1080.64**			
Item No. 44	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.and directions of									
	RA Bill 02									
	External Plastering									
	First Floor									
	Along Grid A & D	2	1	18		3.65	131.40	Sqm		
	Along Grid 1 & 4	2	1	17		3.65	124.10	Sqm		
	Deduction									
	Window (W1)	-18	0.5	1.83		1.53	-25.20	Sqm		
	Window (W2)	-2	0.5	1.2		1.5	-1.80	Sqm		
	RA Bill - 5									
	Measurements taken on									
	External Plastering									

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	First Floor									
	Along Grid 2	1	1	19.74		3.0	59.22	Sqm		
	Along Grid 7	1	1	19.74		3.0	59.22	Sqm		
	Along Grid A	1	1	11.86		3.0	35.59	Sqm		
	Along Grid H	1	1	11.86		3.0	35.59	Sqm		
	Chajja Plastering									
	Top and Bottom									
	W1	15	2	1.20		0.45	16.20	Sqm		
	V	8	2	0.60		0.45	4.32	Sqm		
	Chajja Sides									
	W1	15	2	2.10		0.1	6.30	Sqm		
	V	8	2	1.50		0.1	2.40	Sqm		
	Projected Portion at Frent	1	2	7.24	0.525		7.60	Sqm		
	Projected Portion at right Side	1	2	7.26	0.525		7.63	Sqm		
	Deduction									
	W1	-15	0.5	1.20		1.35	-12.15	Sqm		
	V	-8	0.5	0.60		0.45	-1.08	Sqm		
				Total Executed Qty			**449.34**		**297.79**	**1,33,809.46**
				Schedule B Quantity			**459.45**			
Item No. 45	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.and directions of									
	RA Bill 02									
	External Plastering									
	SECOND Floor									
	Along Grid A & D	2	1	18		3.65	131.40	Sqm		
	Along Grid 1 & 4	2	1	17		3.65	124.10	Sqm		
	Deduction									
	Window (W1)	-18	0.5	1.8		1.5	-24.30	Sqm		
	Window (W2)	-2	0.5	1.2		1.5	-1.80	Sqm		
	RA Bill - 5									
	Measurements taken on									
	External Plastering									
	First Floor									
	Along Grid 2	1	1	19.74		3.0	59.22	Sqm		
	Along Grid 7	1	1	19.74		3.0	59.22	Sqm		
	Along Grid A	1	1	11.86		3.0	35.59	Sqm		
	Along Grid H	1	1	11.86		3.0	35.59	Sqm		
	Chajja Plastering									
	Top and Bottom									
	W1	15	2	1.20		0.45	16.20	Sqm		
	V	10	2	0.60		0.45	5.40	Sqm		
	Chajja Sides									
	W1	15	2	2.10		0.1	6.30	Sqm		
	V	10	2	1.50		0.1	3.00	Sqm		
	Projected Portion at Frent	1	2	7.24	0.525		7.60	Sqm		
	Projected Portion at right Side	1	2	7.26	0.525		7.63	Sqm		
	Deduction									
	W1	-15	0.5	1.20		1.35	-12.15	Sqm		
	V	-10	0.5	0.60		0.45	-1.35	Sqm		
				Total Executed Qty			**451.65**		**310.88**	**1,40,409.04**
				Schedule B Quantity			**459.54**			

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
Item No. 46	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.and directions of									
	RA Bill - 2									
	Third Floor									
	Along Grid A & D	2	1	18		3.65	131.40	Sqm		
	Along Grid 1 & 4	2	1	17		3.65	124.10	Sqm		
	Deduction									
	Window (W1)	-18	0.5	1.8		1.5	-24.30	Sqm		
		-2	0.5	1.2		1.5	-1.80	Sqm		
	Existing Degree College									
	Along Long walls - Front side	1	1	63.05		3.265	205.85	Sqm		
	Rear Wall	1	1	63.05		4.573	288.34	Sqm		
	Along Short Walls	1	2	9.05		4.343	78.62	Sqm		
	Corridor parapet wall	1	1	3		0.85	2.55	Sqm		
	Window (W1)	-30	0.5	1.8		1.5	-40.50	Sqm		
	RA Bill - 5									
	Measurements taken on									
	External Plastering									
	Third Floor									
	Head Room And Lift									
	Along Grid 2	1	1	6.45		4.6	29.67	Sqm		
	Along Grid 3	1	1	6.45		4.6	29.67	Sqm		
	Along Grid E	1	1	4.10		4.6	18.86	Sqm		
	Along Grid G	1	1	4.10		4.6	18.86	Sqm		
	Parapet Wall Plastering									
	Along Grid 2	1	2	18.29		1.0	36.58	Sqm		
		1	1	18.29	0.15		2.74	Sqm		
	Along Grid 7	1	2	18.24		1.0	36.48	Sqm		
		1	1	18.24	0.15		2.74	Sqm		
	Along Grid A	1	2	10.06		1.0	20.13	Sqm		
		1	1	10.06	0.15		1.51	Sqm		
	Along grid H	1	2	10.06		1.0	20.13	Sqm		
		1	1	10.06	0.15		1.51	Sqm		
	Free stand Dummy Columns									
	Columns	4	2	0.20		1.0	1.60	Sqm		
		4	2.0	0.45		1.0	3.60	Sqm		
				Total Executed Qty			**988.32**		**323.97**	**3,20,185.05**
				Schedule B Quantity			**1086.37**			
Item No. 47	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.and directions of									
	RA Bill 02									
	Terrace Floor									
	Head Room									
	Along Grid 3	1	1	4.2		3.35	14.07	Sqm		
	Along Grid 4	1	1	4.2		3.35	14.07	Sqm		
	Along Grid B	1	1	5.45		3.35	18.26	Sqm		
	Column Sides	2	1	0.15		3.35	1.01	Sqm		
	Along Grid C	1	1	5.45		3.35	18.26	Sqm		
	Column Sides	2	1	0.15		3.35	1.01	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Parapet Wall									
	Along Grid A & D	2	2	18		1.12	80.64	Sqm		
	Along Grid 1	1	2	17		1.12	38.08	Sqm		
	Along Grid 4	1	2	12.8		1.12	28.67	Sqm		
	Head Room Parapet	2	2	6.15		0.6	14.76	Sqm		
		2	2	4.05		0.6	9.72	Sqm		
	Cut out Parapet wall									
	Long wall	1	2	9.2		0.9	16.56	Sqm		
		1	2	9.2		0.85	15.64	Sqm		
	Short wall - Outside	2	2	0.8		0.875	2.80	Sqm		
	inside	2	2	0.6		0.875	2.10	Sqm		
	Top portion	1	1	19.6		0.1	1.96	Sqm		
	Deduction									
	Along Grid A									
	Door (D1)	-1	1	1.2		2.1	-2.52	Sqm		
				Total Executed Qty			**275.08**		**337.06**	**92,716.68**
				Schedule B Quantity			**271.90**			
Item No. 48	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of									
	RA Bill 02									
	Ground Floor									
	Along Grid A									
	B/W Grid 2 And 4	1	1	10.95		3.500	38.33	Sqm		
	Column offsets	1	4	0.15		3.500	2.10	Sqm		
	Along Grid B									
	B/W Grid 2 And 4	1	2	10.95		3.500	76.65	Sqm		
	Column offsets	1	4	0.15		3.500	2.10	Sqm		
	Along Grid C									
	B/W Grid 2 And 4	1	2	11.80		3.500	82.60	Sqm		
	Column offsets	1	4	0.15		3.500	2.10	Sqm		
	Opening	-1	1	1.75		3.500	-6.13	Sqm		
	Add jambs	1	1	8.75		0.150	1.31	Sqm		
	Along Grid D									
	B/W Grid 2 And 4	1	1	17.70		3.500	61.95	Sqm		
	Column offsets	1	4	0.15		3.500	2.10	Sqm		
	Deduct wall junctions	-1	3	0.15		3.500	-1.58	Sqm		
		-1	1	0.10		3.500	-0.35	Sqm		
	Between Grid C And D									
	B/W Grid 2 And 4	1	2	3.00		3.500	21.00	Sqm		
	Along Grid 1									
	B/W Grid A And D	1	1	16.85		3.500	58.98	Sqm		
	Column offsets	1	6	0.15		3.500	3.15	Sqm		
	Along Grid 2									
	B/W Grid A And D	1	1	16.85		3.500	58.98	Sqm		
		1	1	12.60		3.500	44.10	Sqm		
	Deduct wall junctions	-1	4	0.10		3.500	-1.40	Sqm		
	Along Grid 2 & 3									
	B/W Grid C And D	1	1	6.30		3.500	22.05	Sqm		
		1	1	6.45		3.500	22.58	Sqm		
	Along Grid 3 & 4									
	B/W Grid C And D	1	2	6.30		3.500	44.10	Sqm		
	Deduct wall junctions	-1	4	0.10		3.500	-1.40	Sqm		
		-1	1	0.15		3.500	-0.53	Sqm		

Scanned by TapScanner

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Along Grid 4									
	B/W Grid A And D	1	1	16.70		3.500	58.45	Sqm		
	Deduct wall junctions	-1	2	0.15		3.500	-1.05	Sqm		
	Toilet portion									
	Between Grid 2 And 3									
	B/W Grid C And D	4	2	1.20		3.500	33.60	Sqm		
	(Toilet wall)	1	1	1.30		3.500	4.55	Sqm		
		1	1	1.20		3.500	4.20	Sqm		
		3	2	1.20		2.400	17.28	Sqm		
	Corridor Side	1	1	5.20		3.500	18.20	Sqm		
	Partition Wall	1	2	4.50		3.500	31.50	Sqm		
		1	1	0.10		3.500	0.35	Sqm		
	Between Grid 3 And 4									
	B/W Grid C And D	8	2	1.20		3.500	67.20	Sqm		
	(Toilet wall)	2	1	1.30		3.500	9.10	Sqm		
		2	1	1.20		3.500	8.40	Sqm		
		6	2	1.20		2.400	34.56	Sqm		
	Corridor Side	2	1	5.20		3.500	36.40	Sqm		
	Deduction									
	Door (D3)	12	-1	0.75		2.100	-9.45	Sqm		
	Window (W1)	14	-1	1.80		1.500	-18.90	Sqm		
	Door (D)	1	-1	2.20		2.100	-4.62	Sqm		
	Add Janbs	1	1	6.40	0.15		0.96	Sqm		
	Door (D1)	3	-1	0.90		2.100	-5.67	Sqm		
	Ventilator (V)	11	-1	0.75		0.600	-4.95	Sqm		
	RA Bill 03									
	Ground Floor									
	Additional Room									
	Along Grid 2									
	B/W grid A and B	1	1	6.83		3.50	23.91	Sqm		
	Along Grid A									
	B/W grid 1 and 2	1	1	3.50		3.50	12.25	Sqm		
	Along Grid B									
	B/W grid 1 and 2	1	1	3.50		3.50	12.25	Sqm		
	Between grid 1 and 2									
	B/W grid A and B	1	2	3.10		3.50	21.70	Sqm		
	Deductions									
	Window (W1)	3	-1	1.83		1.53	-4.20	Sqm		
	Door (D2)	1	-1	1.20		2.40	-1.44	Sqm		
	Door (D3)	1	-1	0.75		2.40	-0.90	Sqm		
	RA BILL 5									
	First Grade College									
	Manhole Chambers									
	Chamber-1									
	Along length	1	4	1.50		2.10	12.60	Sqm		
	Along breadth	1	4	1.50		2.10	12.60	Sqm		
	Chamber-2									
	Along length	1	4	1.50		2.10	12.60	Sqm		
	Along breadth	1	4	1.50		2.10	12.60	Sqm		
	Chamber-3									
	Along length	1	4	1.50		2.10	12.60	Sqm		
	Along breadth	1	4	1.50		2.10	12.60	Sqm		

Scanned by TapScanner